EXTENSION OF TIME PROPOSAL

1	Name of work	Providing chain link fencing to proposed park in Doddabettahalli near Amba Bhavani temple road in Attur ward no 03 Yelahanka New Town Sub Division
2	Amount of work portion	10 lakhs
3	Estimated Cost	Rs.10.00 lakhs
4	Name of Contractor	Y B Ramesh
5	Agreement no	05/ 24.02.2016
6	No and date under which work order issued	05/ 24-02-2016
7	Time limit rriginally fixed for completion	90 days
8	Date of application by the contractor for granting	30.06.2016
9	Date of receipt of application in the Sub Division office	30-06-2016
10	Extension granted if any	NIL
	I	—
	II	—
11	Work carried out by the contractor during the original period stipulated in the contract	50%

12	Work carried out during 1st extension	50%.
13	Work carries out during 2nd extension	—
14	Time now applied for	30 days
15	Date of recommanding ime 2nd extension	—
16	Weather the original application of the contractor is enclosed	— Yes —
17	Balance of work remaining work	—
18	Probable time required for completion of remaining work	—
19	Cost work charged establishment charged on the work after the expairy original period	—
20	Weather notice as per clause of contract has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	E.O.T may be granted by imposing penalty of Rs 10/day
21	Remarks of the EE and the daily rate of penalty proposed	may be granted as above with penalty of Rs 10/day

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64